

2016 Street and Utility Improvement Project Elysian, Le Sueur County, Minnesota



ELYSI 133849

Project Update

Project Contacts

SEH (Engineer)
12 Civic Center Plaza
Suite 2088
Mankato, MN 56001

Lee Istvanovich, EIT
Cell: 507.676.2202

Chris Cavett, PE
Project Manager/City Engineer
877.316.7636
507.237.8381
Cell: 507.327.3812
ccavett@sehinc.com

Contractor
R.A.W. Construction, LLC
17575 Echo Avenue
Faribault, MN 55021
507.334.2870

City of Elysian
110 West Main Street
Elysian, MN 56028
507.267.4708

Lorri Kopischke
City Administrator

Ron Greenwald
Public Works Director

Le Sueur County
88 South Park Avenue
Le Center, MN 56057
507.357.2251

Darrell Pettis
Le Sueur County Engineer

June 16, 2016 | Project Update No. 4

This letter is being sent to inform you of construction activity on the above-referenced project.

The contractor has completed the water main replacement on Lake Avenue and on 4th Street between Lake Avenue and Frank Avenue. The contractor intends to begin installing individual water service lines at Lake Avenue and 4th Street today. They plan on completing all services by the end of the day on Saturday. When new water services are installed, they are constructed from the main line in the street to the right-of-way (property line). **Residents at these properties should expect no access to their driveways during this work.** Once water service lines are installed in this area, the contractor will be removing the temporary water lines.

Weather permitting, the contractor plans to begin storm sewer construction on the east end of Lake Avenue on Monday, June 20th. This work will progress east to west along Lake Avenue. **Residents should expect no access to their driveways during this week.**

Construction is usually very interesting to children. However, there are many hazards on a construction site, and even the safest work area can be dangerous. The large equipment has a lot of blind spots and it is hard to see everything or everyone. Do not climb on or play near dirt piles, equipment, or work areas. Your cooperation in keeping children (and pets) away from the work area and equipment at all times is required and appreciated.

Survey stakes are being placed on the construction site. **Destruction or alteration of survey stakes results in slowing the work and additional cost to the city.**

Weekly Progress Meetings for this project are held every Wednesday at 1:00 p.m. at the Elysian Tourism Center. You are welcome to attend these meetings at any time during the course of the project as your schedule allows. Your attendance is not required but is more than welcome.

If you are interested in receiving future Project Updates by e-mail, please send your name, property address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

Also, feel free to e-mail or text me your address and cell phone number in the event we need to contact you when you are not home.

Please remember that schedules can change at a moment's notice because of weather, delays by subcontractors, or other unforeseen events.

If you have any questions or concerns, please contact me.

Lee Istvanovich, EIT
Resident Project Representative
Cell: 507.676.2202