

# 2023 Street and Utility Improvement Project Elysian, Minnesota

# Project Update



ELYSI 168159

## Project Contacts

### SEH (Engineer)

11 Civic Center Plaza, Suite 200  
Mankato, MN 56001

### Lee Istvanovich, RPR

507.676.2202

[listvanovich@sehinc.com](mailto:listvanovich@sehinc.com)

Brent Kavitz, PE (Lic. MN, ND)

Project Manager

507.299.5211

[bkavitz@sehinc.com](mailto:bkavitz@sehinc.com)

Doug Scott, PE (Lic. MN)

Project Engineer

507.237.8384

[dscott@sehinc.com](mailto:dscott@sehinc.com)

### Contractor

W W Blacktopping, Inc.

700 Industrial Road

Mankato, MN 56001

507.387.1518

### City of Elysian

110 W Main Street

PO Box 246

Elysian, MN 56028

507.267.4708

May 4, 2023 | Project Update No. 1

This letter is being sent to inform you of construction activity on the above-referenced project.

### **IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.**

Over the past week, the natural gas contractor has been hard at work relocating gas mains throughout the project area and will be reconnecting individual services next week ahead of the actual road construction. Trees that had been identified for removal have also been removed. By the time this letter reaches you, the existing road surface will have been removed in the first phase of the project area. The first phase is limited to 1<sup>st</sup> Street, G Avenue, Jason Drive, and a portion of Maple Avenue near the campground. Construction will remain limited to this area through the rest of the month. Utility work on the project is intended to begin on Tuesday, May 9<sup>th</sup>, with the installation of water main at the intersection of Maple Avenue and 1<sup>st</sup> Street. This will allow the contractor to install temporary water lines for the first phase. Towards the end of next week, the contractor will likely be installing water main through the rest of the current project area. Residents in these areas may find access to their driveways difficult during some construction activities soon after construction starts. The contractor will work with you during this and will try to ensure access by the end of the day.

This is also the time to remind everyone that anything within the public right-of-way could be in jeopardy of being damaged and/or removed. This includes landscaping, irrigation or pet containment systems, etc. Those systems are considered "private" facilities. Locating them and marking them in and near the right-of-way is the property owner's responsibility. It would be helpful for those of you who have irrigation or pet containment systems to contact me so that we are made aware of them. **Any damage to those systems because of failure to locate and mark them will be the property owner's responsibility.**

**Note: Future project updates may be mailed or a digital copy sent if you opt in.** To receive e-mailed project updates, please email your name, property address, and email address to Julie Brinkman at [jbrinkman@sehinc.com](mailto:jbrinkman@sehinc.com).

If you have any questions or concerns, either now or as the project progresses, feel free to contact me or City Engineer/Project Manager Brent Kavitz. I look forward to meeting you on the project!

**Lee Istvanovich, Resident Project Representative**  
**507.676.2202**