

2023 Street and Utility Improvement Project Elysian, Minnesota

Project Update



ELYSI 168159

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Lee Istvanovich, RPR

507.676.2202

listvanovich@sehinc.com

Brent Kavitz, PE (Lic. MN, ND)
Project Manager

507.299.5211

bkavitz@sehinc.com

Doug Scott, PE (Lic. MN)
Project Engineer

507.237.8384

dscott@sehinc.com

Contractor

W W Blacktopping, Inc.
700 Industrial Road
Mankato, MN 56001
507.387.1518

City of Elysian

110 W Main Street
PO Box 246
Elysian, MN 56028
507.267.4708

July 20, 2023 | Project Update No. 10

This letter is being sent to inform you of construction activity on the above-referenced project.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Over the last week, the contractor has completed the underground utility work on 5th Street and is currently subcutting it prior to building the new road base. Utility work will continue this Friday and Saturday on Lewis Lane to remain on schedule. Areas in the first phase have had additional topsoil placed and is awaiting fine grading, seeding, and hydro-mulching, which is likely to take place next week.

Concrete crews plan to return next week to set string lines and pour curb and gutter on 5th Street. Lewis Lane will also be subcut with a new road base installed during the beginning of next week followed by the concrete crew pouring curb and gutter towards the end of next week. There are no planned traffic control changes for next week. **Please expect no access to your driveways during most of the work prior to the gravel being placed and after the concrete curb is poured (typically one week after placement).**

Note: Future project updates may be mailed or a digital copy sent if you opt in. To receive e-mailed project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Brent Kavitz.

Lee Istvanovich, Resident Project Representative
507.676.2202