

2023 Street and Utility Improvement Project Elysian, Minnesota

Project Update



ELYSI 168159

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Lee Istvanovich, RPR

507.676.2202

listvanovich@sehinc.com

Brent Kavitz, PE (Lic. MN, ND)

Project Manager

507.299.5211

bkavitz@sehinc.com

Doug Scott, PE (Lic. MN)

Project Engineer

507.237.8384

dscott@sehinc.com

Contractor

W W Blacktopping, Inc.

700 Industrial Road

Mankato, MN 56001

507.387.1518

City of Elysian

110 W Main Street

PO Box 246

Elysian, MN 56028

507.267.4708

July 27, 2023 | Project Update No. 11

This letter is being sent to inform you of construction activity on the above-referenced project.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Over the last week and despite the heat, the contractor has installed the new road base for 5th Street and Lewis Lane and has begun the installation of new concrete curb in the area. Due to the extreme heat, the Engineer, City, and contractor have decided to postpone grass seeding for the time being until temperatures improve.

By the time this letter reaches you, the contractor will have continued installing curb and gutter on Lewis Lane and pouring driveway aprons on 5th Street. The crews will continue installing driveways and aprons for the first part of next week, followed by some initial dirt work and lawn grading along 5th Street and Lewis Lane. Grading crews will also be on the roads preparing it for paving which tentatively will take place the week of August 7th.

Towards the end of next week, utility crews will return to resume installing storm sewer from where they left off mid-block on 3rd Street. Residents to the south will still have access during this time, and no major traffic control changes are planned through next week.

Just a reminder to residents that we prioritize safety in the work zone. Construction sites can be hazardous areas with uneven terrain and sharp objects. To ensure your well-being, we kindly ask that whenever you need to pass across a road under construction that you wear suitable footwear such as closed-toe shoes, sneakers, or boots.

Note: Future project updates may be mailed or a digital copy sent if you opt in. To receive e-mailed project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Brent Kavitz.

Lee Istvanovich, Resident Project Representative
507.676.2202