

2023 Street and Utility Improvement Project Elysian, Minnesota

Project Update



ELYSI 168159

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Lee Istvanovich, RPR

507.676.2202

listvanovich@sehinc.com

Brent Kavitz, PE (Lic. MN, ND)

Project Manager

507.299.5211

bkavitz@sehinc.com

Doug Scott, PE (Lic. MN)

Project Engineer

507.237.8384

dscott@sehinc.com

Contractor

W W Blacktopping, Inc.

700 Industrial Road

Mankato, MN 56001

507.387.1518

City of Elysian

110 W Main Street

PO Box 246

Elysian, MN 56028

507.267.4708

July 13, 2023 | Project Update No. 9

This letter is being sent to inform you of construction activity on the above-referenced project.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Over the last week, the contractor has resumed work and continued to install storm sewer on 5th Street and Lewis Lane. They have also placed soil behind curb that was previously installed. This soil is not the final topsoil and is not the final surface that will be seeded. The contractor will continue to work the soil in preparation for seeding operations later this summer.

Next week the contractor plans to install any remaining utilities on 5th Street before focusing on water main on Lewis Lane. Once utilities are installed on 5th Street, the area will be subcut before the new road section is installed with fabric, gravel, and drain tile. Please expect no road access on 5th Street while the road is subcut prior to gravel placement. Concrete crews are expected to return late next week to begin pouring curb and driveways on 5th Street. There are no planned traffic control changes for next week.

Note: Future project updates may be mailed or a digital copy sent if you opt in. To receive e-mailed project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

Thank you for your patience and cooperation. If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Brent Kavitz.

Lee Istvanovich, Resident Project Representative
507.676.2202