

2023 Street and Utility Improvement Project Elysian, Minnesota

Project Update



ELYSI 168159

Project Contacts

SEH (Engineer)

11 Civic Center Plaza, Suite 200
Mankato, MN 56001

Lee Istvanovich, RPR

507.676.2202

listvanovich@sehinc.com

Brent Kavitz, PE (Lic. MN, ND)
Project Manager

507.299.5211

bkavitz@sehinc.com

Doug Scott, PE (Lic. MN)
Project Engineer

507.237.8384

dscott@sehinc.com

Contractor

W W Blacktopping, Inc.
700 Industrial Road
Mankato, MN 56001
507.387.1518

City of Elysian

110 W Main Street
PO Box 246
Elysian, MN 56028
507.267.4708

August 17, 2023 | Project Update No. 14

This letter is being sent to inform you of construction activity on the above-referenced project.

IF YOU ARE A LANDLORD, PLEASE SHARE THIS NEWSLETTER WITH YOUR RENTERS/TENANTS.

Over the last week the contractor was able to complete the installation of the new storm sewer and sanitary sewer on Maple Avenue, leaving only the intersection of 3rd Street and Maple Avenue and the remaining portion of 3rd Street for utility work. The turf establishment contractor has also been keeping an eye on recently seeded areas and watering as needed.

By the time you read this, the contractor will have installed drain tile and begun to install the new gravel road base on Maple Avenue. Their goal is to have this complete by the weekend. The plan for this coming week is to complete the installation of storm sewer up 3rd Street, then replace the water main in the intersection of 3rd Street and Maple Avenue. This will require a water shutdown in the area; advance notice will be given to affected residents. The only remaining work on 3rd Avenue will be a minor sanitary sewer repair before it is also subcut with the new gravel road base installed. Traffic control around this intersection may change at a moment's notice while this utility work takes place, however the contractor will be making every effort to maintain access to the surrounding areas.

Crews may also be out cutting holes in recently paved areas to install manhole covers and adjust water valve heights. The streets will not be closed at this time, but you will have to share the road with workers. Manhole covers that have just been raised are patched with pavement typically within a day.

Note: Future project updates may be mailed or a digital copy sent if you opt in. To receive e-mailed project updates, please email your name, property address, and email address to Julie Brinkman at jbrinkman@sehinc.com.

Thank you for your continued patience and cooperation. If you have any questions or concerns, feel free to contact me or City Engineer/Project Manager Brent Kavitz.

Lee Istvanovich, Resident Project Representative
507.676.2202